
AGENDA ITEM SUMMARY

Subject: Discuss the acceptance of the 2020 Sanitary Sewer Lining Project

Background Summary:

Municipal Pipe Tool Company was the General Contractor for the 2020 Sanitary Sewer Lining Project. The City Council awarded the bid and approved contract and bonds at the January 20, 2020 City Council meeting. The project included lining sanitary sewer mains located on the following streets: Clinton Street – Ninth Street to Second Street, Cedar Street – Ninth Street to Gilbert Street, South Jackson Street – Fourth Street to Gilbert Street, and US Highway 18 – Clark Street to J Street. The sewer was lined prior to street paving work that was then completed on the above listed streets.

The construction work has been finished since November of 2020. Part of the project included the submittal of video and a written log of the lining work which was received last spring however not all the lined sections were included in the submitted information. Due to employee changes at Municipal Pipe Tool, there was a delay in receiving the missing information. We have now received the needed information, and the Council can accept the completed project.

The project was completed for at a total cost of \$397,466.61 which is more than the original bid amount of \$304,057.00. The additional cost was due to work associated with Change Order 1 which was approved by the Council at the May 18, 2020 City Council meeting. A possibility was discussed at the time of the change order approval to eliminate approximately 1,300 lineal feet of lining from the project to minimize the financial impact of the change order. Due to available sewer lining budget funds, the condition of the existing sewers, and the favorable contract unit costs for lining, it was decided to line all the sections originally in the project.

We plan to have a resolution on the April 4th City Council agenda for the Council to accept the project and authorize the final payment to the Contractor.